ALAMEDA CORRIDOR-EAST PROJECT

ACE Project Schedule

Program	Project	Current Status
Grade Crossing Safety Improvements	Corridor Safety Upgrade	Completed January 2004
	At-Grade Crossing Safety Improvements (Pomona)	Start Construction Fall 2021
	At-Grade Crossing Safety Improvements (Montebello)	Start Construction Winter 2022
	Maple Avenue Pedestrian Bridge (Montebello)	Start Construction Summer 2023
Grade Separations	Nogales Street - Alhambra Subdivision (Industry/West Covina)	Completed August 2005
	Reservoir Street (Pomona)	Completed December 2006
	Ramona Boulevard (El Monte)	Completed April 2008
	East End Avenue (Pomona)	Completed June 2008
	Brea Canyon Road (Industry/Diamond Bar)	Completed October 2008
	Sunset Avenue & Orange Avenue (Industry)	Completed December 2010
	Baldwin Avenue (El Monte)	Completed March 2015
	Nogales Street - L.A. Subdivision (Industry/L.A. County)	Completed June 2016
	Puente Avenue (Industry/L.A. County)	Completed April 2018
	Temple Avenue Train Diversion (Pomona)	Completed July 2018
	San Gabriel Trench (Ramona Street, Mission Road, Del Mar Avenue, San Gabriel Boulevard)	Completed September 2018
	Fairway Drive - L.A. Subdivision (Industry/L.A. County)	Completed July 2023
	Fullerton Road - L.A. Subdivision (Industry/L.A. County)	To Be Completed Fall 2026
	Durfee Avenue (Pico Rivera)	Completed May 2022
	Montebello Boulevard (Montebello)	To Be Completed Winter 2028
	Turnbull Canyon Road (Industry/L.A. County)	To Be Completed Spring 2028

REVISED 10/2026

4900 Rivergrade Road, Suite A120, Irwindale, CA 91706 | T: 888-ACE-1426 | F: 626-472-0094 | www.theaceproject.org